

STATUS OF MINING PROJECTS

	Name of the Project	TYPE	Area	Dt. of Approval	Capacity (Mty)	Sancd. Capital Rs. Crs.	Remarks
Ongoing Projects							
1	MURAIIDIH UG	UG	Barora Area	Feb-11	2.00	339.98	<p>Approved by CIL Board on 14.02.2011 in its 265th Board meeting. Work was stopped from 01.06.2016 to 31.12.2019 due to some technical reasons. Drivage of two nos. of Inclines and sinking of an air shaft are complete. Bolter Miner along with Feeder Breaker and Shuttle Cars transported to Seam-III. Production is being delayed due to forest clearance issue. Forest Clearance is under process.</p>
2	MOONIDIH XV SEAM	UG	WJ Area	Aug-11	2.50	1230.27	<p>Approved in 279th BCCL Board Meeting held on 3.7.2011 and by 272nd CIL Board on 12.08.2011. Work awarded to M/s INDU-SCCL-CGME Consortium.</p> <p>Shaft sinking and Incline drivage have been completed. Monorail have been commissioned. Two nos. of Bolter Miners are in operation. In-seam drivages are going on for preparation of Trunk roads, sumps and longwall panel. Progress of in-seam development is very slow as extensive geological disturbances are being encountered.</p> <p>One of the consortium partner members M/s CGME has been replaced with M/s CORUM Trading LLC from Ukraine with due approval of BCCL Board due to contractual issues, for supply of longwall equipment.</p> <p>Due to force majeure situation arising out of war with Russia a lot of infrastructure of M/S CORUM has got destroyed in Ukraine for which supply of longwall equipment is being delayed. Supply of longwall equipment expected by July 2025. Expected to be commissioned by Feb'26.</p>

	Name of the Project	TYPE	Area	Dt. of Approval	Capacity (Mty)	Sancd. Capital Rs. Crs.	Remarks
3	AMAL. NT-ST KUJAMA OCP	OCP	Lodna Area	Jan'23	8.50	7094.37 Crs (BCCL portion of Rs ₹ 4011.85 Cr)	BCCL Board in its 392 nd Board meeting held on 12.09.2022 approved the Project Report with operation in MDO/Combined option (Variant-III) and subsequently by CIL Board on 04.01.2023. The existing Project Report of 6.0 Mty capacity had been dovetailed in Revised Project Report of Amalgamated NTST Kujama OCP (8.5 Mty). Total capital outlay of the Project is Rs 7094.37 Crs out of which BCCL portion of sanctioned Capital outlay is Rs 4011.85 Crore. LOA issued on 18.09.2023. Contract agreement signed on 22.12.2023. Coal production has started from 19.04.2024.
4	BLOCK E	OCP	Katras & Sijua Area	26.03.2024	15.0	5850.83 Cr	Project Report of Block-E OCP (15.0 MTY) has been approved by BCCL Board in its meeting held on 02.12.2023 . The Project Report of Block-E OCP (15MTY) has been approved in 463rd CIL Board held on 26.03.2024 in Outsourcing mode with an additional capital cost of Rs. 5850.83 Cr. PR is under implementation.
5	RAJAPUR HIGHWALL MINING	Hybrid	Bastacolla Area	09.02.2023	To be proposed by Successful Bidder	NA	NIT was floated on 17.02.2023. LoA has been issued to M/S Devprabha-GCPL JV on 23.08.2023 for introduction of Highwall Mining Technology at Rajapur OCP/SJ Colliery of Bastacolla Area. Contract Agreement signed on 21.11.2023 .
6	BLOCK II HIGHWALL	Hybrid	BLOCK II	20.04.2022	0.55	NA	LoA has been issued to M/S DECO-GCPL JV on 26.10.2022 for introduction of Highwall Mining technology at ABOCP of Block-II Area of BCCL. Contract Agreement signed on 23.01.2023 . Coal production started from 15.01.2024.

	Name of the Project	TYPE	Area	Dt. of Approval	Capacity (Mty)	Sancd. Capital Rs. Crs.	Remarks
Future Projects							
1	PURE BENIDIH - BLOCK- II UG MINE	UG	Barora Area & Block-II Area	Under process of approval	1.92		<p>The PR of Pure Benedih - Block II UG Mine (1.92 MTY) was deliberated in a meeting held on 20.07.2023 in which some revision was suggested. CMPDIL submitted the Project Report for Pure Benidih- Block-II UG Mine (capacity-1.92 MTY), incorporating the suggestion of BCCL. After minor modification, suggested by DT(OP/PP) in a meeting held on 28.12.23, final PR was submitted on 09.01.2024.</p> <p>Financial Appraisal of the Project Report has been done by an external agency, M/S Nitin Nakul and Co and was submitted on 09.03.2024.</p> <p>Project Report of Pure Benidih-Block-II UG Mine (capacity-1.92 MTY) has been approved in 409th BCCL Board held on 24.04.2024.</p> <p>PAC for Pure Benidih-Block-II UG Mine (capacity-1.92 MTY) was held on 24.06.2024.</p> <p>ESC, CIL was held on 31.07.2024. Approval from CIL Board is under process.</p>
2	Ramangar Kalyaneshwari	OCP	CV area		4		<p>A Project Report of Ramnagore Kalyaneshwari OCP (4.0 MTY) has been prepared by CMPDI for joint exploitation of Kalyaneshwari block of BCCL and Ramnagore block of SAIL. The PR of Ramnagore Kalyaneshwari OCP (4.0 MTY) has been approved in BCCL Board held on 24.04.24. Under process of approval of CIL Board.</p> <p>Work Order has been issued to SBICAPs on 28.05.2024 for appointment as transaction advisor for drafting of modalities for MOU agreement for joint operation of Ramnagore block of M/S SAIL and East of Damagoria (Kalyaneshwari) Block of M/S BCCL.</p>
3	NGKC	UG	Kusunda		1.2		Under preparation at CMPDI, HQ.