

STATUS OF MINING PROJECTS

	Name of the Project	TYPE	Area	Dt. of Approval	Capacity (Mty)	Sancd. Capital Rs. Crs.	Remarks
Ongoing Projects							
1	MURAIIDIH UG	UG	Barora Area	Feb-11	2.00	339.98	Incline drivage and shaft sinking are complete. Production is being delayed due to forest clearance issue. NoC for GMJJ land and FRA certificate are awaited.
2	MOONIDIH XV SEAM	UG	WJ Area	Aug-11	2.50	1230.27	<p>Shaft sinking and Incline drivage have been completed. Monorail have been commissioned. Two nos. of Bolter Miners are in operation. In-seam drivages are going on for preparation of Trunk roads, sumps and longwall panel.</p> <p>Due to force majeure situation arising out of Russia-Ukraine war, supply of longwall equipment has been delayed and is expected by July 2025. Expected to be commissioned by Feb'26.</p>
3	AMAL. NT-ST KUJAMA OCP	OCP	Lodna Area	Jan'23	8.50	7094.37 Crs (BCCL portion of Rs ₹ 4011.85 Cr)	<p>BCCL Board in its 392nd Board meeting held on 12.09.2022 approved the Project Report with operation in MDO/Combined option (Variant-III) and subsequently by CIL Board on 04.01.2023. The existing Project Report of 6.0 Mty capacity had been dovetailed in Revised Project Report of Amalgamated NTST Kujama OCP (8.5 Mty).</p> <p>LOA issued on 18.09.2023. Contract agreement signed on 22.12.2023. Coal production has started from 19.04.2024. Production till Oct'24 is 20,62,400 te.</p>
4	BLOCK E	OCP	Katras & Sijua Area	26.03.2024	15.0	5850.83 Cr	<p>Project Report of Block-E OCP (15.0 MTY) has been approved by BCCL Board in its meeting held on 02.12.2023.</p> <p>The Project Report of Block-E OCP (15MTY) has been approved in 463rd CIL Board held on 26.03.2024 in Outsourcing mode with an additional capital cost of Rs. 5850.83 Cr. PR is under implementation. Technical Audit for amalgamation as per direction of DGMS is underway.</p>
5	RAJAPUR HIGHWALL MINING	Hybrid	Bastacolla Area	09.02.2023	0.525	NA	<p>NIT was floated on 17.02.2023. LoA has been issued to M/S Devprabha-GCPL JV on 23.08.2023 for introduction of Highwall Mining Technology at Rajapur OCP/SJ Colliery of Bastacolla Area. Contract Agreement signed on 21.11.2023. Condition Precedent and Scientific study is underway.</p>

	Name of the Project	TYPE	Area	Dt. of Approval	Capacity (Mty)	Sanct. Capital Rs. Crs.	Remarks
6	BLOCK II HIGHWALL	Hybrid	BLOCK II	20.04.2022	0.55	NA	LoA has been issued to M/S DECO-GCPL JV on 26.10.2022 for introduction of Highwall Mining technology at ABOCP of Block-II Area of BCCL. Contract Agreement signed on 23.01.2023 . Coal production started from 15.01.2024. Production till Oct'24 in FY 2024-25 is 3,06,641te.
7	PURE BENIDIH - BLOCK- II UG MINE	UG	Barora Area & Block-II Area	10.09.2024	1.92		Project Report of Pure Benidih-Block-II UG Mine (capacity-1.92 MTY) has been approved in 409 th BCCL Board held on 24.04.2024 . PAC for Pure Benidih-Block-II UG Mine (capacity-1.92 MTY) was held on 24.06.2024 . ESC, CIL was held on 31.07.2024. PR of Pure Benidih-Block-II UG Mine has been approved in 470th CIL Board held on 10.09.2024 . Amalgamation of mines and tendering process underway.
Future Projects							
1	Ramangar Kalyaneshwari	OCP	CV area		4		A Project Report of Ramnagore Kalyaneshwari OCP (4.0 MTY) has been prepared by CMPDI for joint exploitation of Kalyaneshwari block of BCCL and Ramnagore block of SAIL. The PR of Ramnagore Kalyaneshwari OCP (4.0 MTY) has been approved in BCCL Board held on 24.04.24. Work Order has been issued to SBICAPs on 28.05.2024 for appointment as transaction advisor for drafting of modalities for MOU agreement for joint operation of Ramnagore block of M/S SAIL and East of Damagoria (Kalyaneshwari) Block of M/S BCCL. The PR is under process of approval of CIL Board.
2	NGKC	UG	Kusunda		1.2		PR under preparation at CMPDI, HQ.
3	Bhowra	UG	EJ		0.6		PR under preparation at CMPDI, HQ.
4	Block C				7.5		PR under preparation at RI-I, CMPDIL.
5	Block D				8.0		Draft PR has been submitted and is under the evaluation at CMPDIL